

## GCS Superintendent Weekly Site Safety Audit

Date: \_\_\_\_\_

Site: \_\_\_\_\_

Superintendent: \_\_\_\_\_

	Yes	No	N/A
Trailer setup complete			
Trailer stairway secure			
OSHA posters in place			
OSHA injury log posted			
PPE available for visitors			
Confined space identified			
Crane setup complete			
Crane signals posted			
Signaler training complete			
Crane fire ext in cab			
Rigging training complete			
Rigging tagged			
Rigging inspected			
Good rigging methods			
Power lines over 20' away			
Crane radius protected			
Compressed gas capped			
Compressed gas secured			
Compressed gas separated			
Gas lines in good condition			
Fire extinguisher nearby			
Temp electric panel labeled			
Temp electric panel secure			
Cords in good condition			
Ground prong in place			
Labels legible			
Cord insulation not pulled			
Emergency #'s posted			
Marshalling point id			
Emergency warning method			
First aid kit filled			

	Yes	No	N/A
Excavation spoil 2' away			
Excavation ladder @ 4'			
Excavation ladder within 25'			
Excavation sloped at 5'			
Excavation trench box			
Excavation fenced			
Fall protection @ 6'			
Harnesses inspected			
Lanyards inspected			
Proper anchorage points			
Employees trained			
Handrails in place			
Wall openings protected			
Floor openings protected			
Wire rope clips (3 min.)			
Wire rope tension +/- 3"			
Stairway handrails			
Stairway treads filled			
Fire extinguisher w/in 100'			
Fire ext on each floor			
Fire ext charged			
Gasoline proper container			
Forklift operator certified			
Forklift inspected			
Forklift lift chart			
Forklift angle indicator			
Forklift seat belt			
Forklift tire in good cond.			
Forklift labels legible			
Backup alarm audible			
Trash bins on site			

	Yes	No	N/A
Recycling bins on site			
JLG operator certified			
JLG inspected			
JLG controls legible			
Ladder proper type			
Ladder good condition			
Power tools label			
Power tool cord/plug			
Hard hats worn			
Safety glasses worn			
Gloves worn			
Respirator fit test			
Respirator proper type			
Med question complete			
Storage adequate			
Scaffold inspected			
User training cards			
Scaffold fully braced			
Scaffold fully planked			
Handrails in place			
Mud sills and feet			
Steel erection layout			
Fall protection in place			
Scissor lift training			
Controls labeled			
Safety chain in place			
Operator stand on floor			
Rebar Caps in place			
Drinking water on site			
Housekeeping good			
Tool box talks weekly			